



Gold Beach Oregon

Week of 06-27 2011 to 07-01-2011

Geo-grid Patches and paving were completed on five sites between stations 40+000 to 41+000 this past week along with the installation of the drain pipe at the deep trench site located at STA



29+686. The drilling crew has cleaned up and is now moving to STA 32+815 to start a new pilot bore for the next deep trench drain. Geo-grid patch work will continue for this week between STA 37+163 through 38+800. The contractor is going to work four ten hour shifts this week due to the holiday

weekend. By Friday the contractor will have their construction sites cleaned up and ready for the holiday traffic.

Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspector: Daryl McKenzie
Project office Number 451-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101
P.O.Box 50
Reedsport OR, 97467