



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton continued paving operations this week with progress towards the beginning of the project, inlaying the 25mm and full depth grinding areas. The second winter storm damage site was completed at M.P. 15.1, receiving recycled aggregate base, and 100 mm of Asphalt Concrete.

This Week:

Laskey-Clifton will continue paving operations, working towards the beginning of the project. Following the day break in observance of the Fourth of July, Laskey-Clifton will begin crushing operations in Brookings, OR for production for the surface treatment, Chip-Seal rock.



Left: Winter storm site at M.P. 15.1
(Before)

Right: Winter storm site at M.P. 15.1
(After)

