



Gold Beach Oregon

Week of 07-18-2011 to 07-22-2011



Laskey-Cliften has now installed all the planned cross culverts back to Station 39+000 except for the one which is planned at the MSE wall, station 45+933. The down drains on most of these culverts have yet to be installed. The geo-grid patch construction is now complete to base course back to Station 36+500 and surfaced back to station 39+000. The deep trench outlet bores have now been completed back to station 27+510 except for the bore at Station 30+681 which

collapsed and still has a drill reamer and drill shafts in the hole to go back to after all the others are completed.

For this week Laskey-Cliften plans to continue geo-grid patch construction back of station 35+000 and pave the open geo-grid patches back to station 37+500. Culvert installation will continue back to Station 36+000. The deep trench outlet bore drilling will be at station 27+435 this week. The shallow trench was not constructed last week and it now appears it won't be completed until all the culverts are installed.



Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspector: Daryl McKenzie
Project office Number 541-247-4391

Contractor: Laskey-Cliften Corp.
75355 HW 101
P.O.Box 50
Reedsport OR, 97467