



Gold Beach Oregon

Week of 08-22-2011 to 08-26-2011

Past week: Laskey-Clifton paved Geogrid Patches from M.P. 20.5 to 20.0; completed the Reinforced Soil Slope at Mile Post 19.3; installed 7 culverts from M.P. 17.3 to 14.7; and continued placing the pedestrian rail on the Quosatana Bridge at M.P. 13.3. Laskey-Clifton continued drilling the bore for the outlet pipe to the Deep Trench at M.P. 12.5. This site is proving to be very difficult.



This week: Laskey-Clifton will continue paving work areas from M.P. 20.0 to M.P. 19.3; installing Geogrid Patches from M.P. 19.3 to 15.9; begin working on down-drains on installed culverts at M.P. 32 back until they get more bolts to resume the final rail hanging on Quosatana Bridge. Laskey-Clifton will also install culverts from M.P. 14.7 to M.P. 12.5; and continue drilling bore for outlet pipe to Deep Trench at M.P. 12.5 and if successful move back to M.P. 19.0, the bore that collapsed when they first bored.



Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspectors: Daryl McKenzie and Robert Miller
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101
P.O.Box 50
Reedsport OR, 97467