



AGNESS ROAD RECONSTRUCTION PHASE 2 OR FS ARRA 33(4)

Week of 10/03/11 – 10/07/11

Past Week: Laskey-Clifton has completed installing the bridge railing at the Skookum House Bluff Bridge, M.P. 15.3; paved the culvert at M.P. 11.6; installed a couple down drains at random around M.P. 14.4; installed erosion matting



MSE Wall at Mile Post 26.3

throughout the project; and installed two pipe culverts at M.P. 15.0 and M.P. 12.7. The pipe culvert at M.P. 15.0 had 2.13 meters of asphalt that the crew had to fight through. L-C has started work on the MSE wall at M.P. 26.3. The deep trench at site 9, M.P. 20.4, hit a snag when the crew ran into solid rock and had to bring in a hydraulic hammer to get through the rock. The

deep trench crew may work on Saturday, October 1st, to complete site 9.

This Week: Laskey-Clifton will continue working on installing pipe culverts; placing down drains at random, and finish paving from M.P. 12.2 to the beginning of the project. Once the MSE wall at M.P. 26.3 is complete; L-C will work on the shallow trench at M.P. 27.9 and then finally move onto the last MSE wall at M.P. 28.5. The deep trench crew will start work at site 1, M.P. 12.5, and head up station to complete the deep trenches from site 2 to site 6.

Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspectors: Daryl McKenzie and Robert Miller
Project office Number: 541-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467
Project Office Number: 541-271-4401



Skookum House Bluff Bridge Rail