



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton installed four pipe culverts at M.P. 26.3, M.P. 23.4, M.P. 21.2, and M.P. 19.4; installed down drains starting at M.P. 14.1 and went back to the beginning of the project; placed erosion control throughout the project; paved Geogrid patches at M.P. 12.1 and M.P. 11.4; and installed guard rail plates at the Skookum House Bluff Bridge, M.P. 14.8. LC also completed the shallow trench at M.P. 27.9 and deep trench at site 3, M.P. 17.0; both running into solid rock which slowed them down. A subcontractor came to install guard rail on left at Quosotana Creek Bridge, M.P. 13.3; Reinforced Soil Slope, M.P. 19.3; MSE Wall, M.P. 26.3; and both sides at Shasta Costa Bridge, M.P. 28.7. LC will work Saturday on deep trench site 3 and paving.



Shallow Trench at M.P. 27.9

This Week:

Laskey-Clifton's guardrail subcontractor will finish guardrail at Quosotana Creek Bridge, M.P. 13.3 and Shasta Costa Bridge, M.P. 28.7; they will also install the guardrail at Skookum House Bluff Bridge, M.P. 14.8. LC will work on the MSE Wall at M.P. 28.4; install two pipe culverts near M.P. 17.0; work on the Deep Trench at site #2, M.P. 14.5; install an under drain system in the right ditch at M.P. 24.0; and place more erosion control throughout the project. Paving will continue with the rest of the pipe culverts at the beginning of the project and then moving to the Deep Trench at site 9, M.P. 20.2 and continuing towards the beginning of the project. Down drain installation will start at M.P. 14.6 and continue up station to begin completing the down drains passed in active construction areas.



Installing Guard Rail at the Reinforced Soil Slope at M.P. 19.3

Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspectors: Robert Miller
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467
Office Number: 541-271- 2213