



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton has placed seeding and matting at random; and installed a spillway assembly which attached to an existing down drain at M.P. 16.9. The deep trench at site 6, M.P. 18.5, is still in the process of being constructed. L-C has also hauled asphalt pavement material off the project.

This Week:

Laskey-Clifton will continue working on the deep trench at site 6, M.P. 18.5; install seeding and matting throughout the project; installing curbing; and start doing a general clean up throughout the project. Paving of two culvert crossings is also scheduled.



Left: Down Drain installed at the MSE Wall at M.P. 28.4



Above: Completed section of road

Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspectors: Darrell McKenzie
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467
Office Number: 541-271- 2213