



# AGNESS ROAD RECONSTRUCTION PHASE 2

## Past Week:

Laskey-Clifton has placed seeding and matting at random; installed a non-bored pipe at deep trench site 2, M.P. 14.6; cleaned up and buttressed the side road at the deep trench site 7, M.P. 19.0; and installed the last two culvert pipes at M.P. 18.5 and M.P. 18.6. The deep trench at site 6, M.P. 18.5, has been completed. L-C has also hauled asphalt pavement material off the project.



Left: The last culvert being placed at M.P. 18.6

## This Week:

Laskey-Clifton will patch pave deep trench site 5, M.P. 18.4, deep trench site 6, M.P. 18.5, culverts at M.P. 15.1 and M.P. 21.2; install seeding and matting throughout the project; installing curbing; and start doing a general clean up throughout the project. Ditch cleaning will start this week as well. This will be the last week LC is on the job site for the winter.



Above: Completed section of road



Above: Spillway Assembly attach to existing down drain at M.P. 16.9

Project Engineer CO-WFLHD: Margaret Moen  
Construction Manager: Robert Nehler  
Construction Inspectors: Darrell McKenzie  
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.  
75355 HW 101, P.O. Box 50  
Reedsport OR, 97467  
Office Number: 541-271- 2213