

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



U.S. Department
of Transportation
**Federal Highway
Administration**

Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov
PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



24 August, 2009

BEAVER CREEK ROAD NEWSLETTER

Construction Progress

Tidewater Contractors, Inc began installation of plastic pipe culverts on Beaver Creek Road near the intersection with SE Wolf Creek Road. They removed one existing culvert and installed four new culverts. Tidewater also did some minor excavation alongside the bridge abutments for surveying purposes.

Dunn and Company began working on the relocation of existing right-of-way and wildlife fence near the intersection of Beaver Creek Road and the Paulina-Suplee Highway. They spent the better part of the week working to relocate an existing wildlife fence on the right side of the road.

Construction Activities for the week ending August 28, 2009

Tidewater Contractors, Inc is scheduled to continue working on pipe installation this week. They anticipate completing two or three pipe installations a day depending on the number of crew members on site. Tidewater will also begin work on the bridge wing walls.

Dunn and Company will continue work on the relocation of the right-of-way fence and wildlife fence to the new right-of-way location.

Flaggers will be on duty to maintain traffic flow and to facilitate the safety of the travelling public through the project. Significant traffic delays during construction are not anticipated for the following week. A maximum delay of 30 minutes is allowed between the hours of 8:00 a.m. and 4:00 p.m. and between 5:00 p.m. and 6 a.m.



Contractor's Work Schedule

Monday thru Thursday - Hours: 7am - 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>