

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov
PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



10 September, 2009

BEAVER CREEK ROAD NEWSLETTER

Construction Progress

Tidewater Contractors Inc. continued installation of pipe culverts on Beaver Creek Road south of the SE Wolf Creek Road intersection. They installed seven new culverts bringing the total number of new culverts installed to nineteen. Tidewater also formed and placed concrete for the bridge wing walls.

Dunn Bros and EAC Fencing continued work on installing existing right-of-way fence at the north and south end of the project.

Construction Activities for the week ending September 18, 2009

Tidewater Contractors, Inc will continue working on pipe installation for the week. They anticipate completing one or two pipe installations a day depending on site conditions. Tidewater plans on backfilling the wing walls on the west side of the bridges as well as excavating to the abutments on the east side of the bridges. With the excavation complete, Tidewater plans to complete the forms for the wing wall footings by midweek and will place the concrete shortly thereafter.

Dunn Bros and EAC Fencing will continue work on relocation of the right-of-way fence.

Flaggers will be on duty to maintain traffic flow and facilitate the safety of the traveling public through the project. Significant traffic delays during construction are not anticipated for the following week. A maximum delay of 30 minutes is allowed between the hours of 8 a.m. and 4 p.m. and between 5 p.m. and 6 a.m.



Placing Concrete
for Bridge Wing Walls



Pipe Installation

Contractor's Work Schedule
Monday thru Thursday - Hours: 7am - 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>