

# WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



U.S. Department  
of Transportation  
**Federal Highway  
Administration**

Paul Akehurst, Project Engineer

[Paul.Akehurst@fhwa.dot.gov](mailto:Paul.Akehurst@fhwa.dot.gov)

PO Box 604

Prineville, OR 97754

(541) 447-7720

Fax (541) 447-7578



## BEAVER CREEK ROAD NEWSLETTER

### Construction Progress

Tidewater Contractors Inc. continued notch widening this week on the east side of existing pavement. Flagging operations are in place to facilitate the efficient flow of local traffic. Project completion is scheduled for September 2010.

Construction Activities for the week of April 30, 2010 through May 15, 2010

Tidewater Contractors, Inc continues working on the notch widening and estimates to be complete near the middle of May (below left and below right). Contractor is hauling select borrow from the Forest Service boundary back and forth to the notch widening construction zones. Trucks are entering roadway. All traffic control is concentrated north of Beaver Creek bridges. Wildlife friendly fence installation continues along the Right-of-Way.

*Any questions or concerns can be directed to Paul Akehurst, Project Engineer (contact information above).*



**work work work**



**Contractor's Work Schedule**  
Tuesday thru Friday—Hours: 7am—5pm

*Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>*