

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



U.S. Department
of Transportation
**Federal Highway
Administration**

Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov

PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



4 June, 2010

BEAVER CREEK ROAD NEWSLETTER

Construction Progress

This week the rock which was inhibiting the completion of two pipe culverts has been broken up; these pipe culverts are now complete. Work on additional pipes was done, however the stormy weather caused the contractor to alter their operations.



Compaction process on Pipe



Pipe culvert being buried

Construction Next Week (June 8-11)

Culvert installation will continue Tuesday and Wednesday. Rotomilling of the existing pavement will begin on the south end of the project near the Paulina Suplee/Beaver Creek Road intersection next week. The milling machine is already on the project site. Weather permitting, the machine can mill half a mile a day. Because the section is 2.2 miles, it is anticipated that milling will be complete on the south end of the project in 5 days. Expect delays, of less than 30 minutes, along Beaver Creek Road during this time.



Milling Machine

Contractor's Work Schedule

Tuesday thru Friday- Hours: 7am – 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>