

# WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



U.S. Department  
of Transportation  
**Federal Highway  
Administration**

Paul Akehurst, Project Engineer  
[Paul.Akehurst@fhwa.dot.gov](mailto:Paul.Akehurst@fhwa.dot.gov)

PO Box 604  
Prineville, OR 97754  
(541) 447-7720  
Fax (541) 447-7578



18 June, 2010

## **BEAVER CREEK ROAD NEWSLETTER**

### **Construction Progress**

Tidewater finished installing a few culvert pipes that were placed across Beaver Creek Road, this week, at the beginning of the project. The contractor also started installing culvert pipes at the approach roads at the south end of the project. Supplemental work included placement of select borrow aggregate material placed at areas that were previously rotomilled.



Galvanized Steel Pipe being installed

### **Construction for the week of June 21-25, 2010**

Rotomilling is expected to continue this week. They will be starting at the Puett/Beaver Creek Road intersection Tuesday morning and continuing north on the project throughout the rest of the week. Expect delays less than 30 minutes along Beaver Creek Road during this time. During daytime hours, flaggers and a pilot car will assist public traffic through the project site.

**Contractor's Work Schedule**  
Tuesday thru Friday- Hours: 7am – 5pm

*Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>*