

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



U.S. Department
of Transportation
**Federal Highway
Administration**

Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov

PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



July 22nd, 2011

BEAVER CREEK ROAD NEWSLETTER

Construction Progress for the week of July 18th – 23rd

This week Tidewater Contractors, Inc installed the reinforced concrete box culvert just west of Lister Road. The culvert went in quicker than anticipated. Partial installation of the concrete box culverts, adjacent to Shinbuck Road, was also installed. This work will be completed on Monday. These drainage structures will allow for the water to flow more freely through the irrigation ditch during the spring time.

Construction for the week of July 24th – 30th

The placement of the reinforced concrete box culverts at the Beaver Creek Road/Shinbuck Road location will continue on Monday. Tidewater Contractors anticipate installing delineators throughout the project. During daytime hours a pilot car will facilitate public traffic through the project site. Please caution to hauling trucks.



Contractor's Work Schedule

Monday thru Friday- Hours: 7am – 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>