

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov
PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



July 29, 2011

BEAVER CREEK ROAD NEWSLETTER

Construction Progress for the week of July 25th – 30th

This week Tidewater Contractors, Inc finished installing the box culvert at Shinbuck Road. They also started the installation of the box culvert just south of the bridges on Beaver Creek Road. The contractor anticipates of this work next Tuesday. Tidewater has also installed wing walls and placed the footings for the two installed culverts. Tidewater Contractors, Inc will not work on Friday with the exception of two trucks hauling material to stock pile off Shinbuck Road. The roadway will be open without traffic control for the weekend.

Construction for the week of August 1st – 6th

Tidewater Contractors, Inc will finish installing the last of the three box culverts just south of the bridges. They will also place riprap at the inlets and outlets of each culvert and then work on punch list items. Upcoming work includes completion of the asphalt pavement between Lister Road and Puett Road. Also, asphalt pavement on the approach roads, permanent sign installation and completion of delineator installation prior to project completion scheduled for August 14th this year. Please be cautious around construction vehicles.



Contractor's Work Schedule
Monday thru Friday- Hours: 7am – 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>