



# CROWN POINT VIADUCT RESTORATION

Construction Newsletter Update

July 26, 2012

## Road Work Ahead

### CONSTRUCTION ACTIVITIES

We are now in the beginning stages of construction! Tapani Underground has begun mobilizing equipment and construction materials to the job site in preparation for future work. If you look closely you may see paint marks on the pavement outlining various work items to be completed in the coming weeks. For the week of 7/23/2012, Tapani Underground installed Silt Fence at various locations throughout the jobsite.

For the upcoming week of 7/30/2012 thru 8/2/2012, the contractor plans to continue with Storm Water and Soil Erosion Control preparatory work, including the installation of silt fence, temporary sediment traps in the gutter, and Storm Drain Inlet protections. This work will occur throughout the project.



Orange silt fence constructed below Historic Guardwall Structure designated for repair

### ■ Project Information

Contractor:

- Tapani Underground

Begin Construction:

- July 2012

Completion Date:

- April 2013

Current Work:

**Storm Water & Soil Erosion Control**

Work Schedule:

**Monday—Thursday**

**7:00 AM—5:30 PM**



Western Federal Lands Highway Division  
Federal Highway Administration

## One Lane Closures

### DELAYS AND CLOSURES

Beginning Monday, July 30, 2012, the contractor plans to begin one lane closures at various locations throughout the project. These delays are planned to occur Monday—Thursday. Expect short delays of up to 30 minutes between the hours of 7:00am and 5:30pm. No delays will occur on the weekends.



Use caution while in the construction zone. Please obey all flaggers commands, be mindful of construction personnel, and respectful of other motorists on the road.

**MARGARET MOEN,  
PROJECT ENGINEER**

Western Federal lands Highway Division  
610 E 5th Street  
Vancouver, WA 98661

Phone: 360-619-7690  
Fax: 360-619-7846  
Margaret.Moen@dot.gov