



CROWN POINT VIADUCT RESTORATION

Construction Newsletter Update

August 9, 2012

Preparatory Work Continues

CONSTRUCTION ACTIVITIES

In the past week, Tapani Underground has begun installing sediment traps in the historic gutter that lines the roadway. On the eastern end of the viaduct, the contractor has removed a section of guardrail, and has begun clearing some brush below the structure, in order to make room for a temporary work platform to be constructed in the coming months.



For the week of 8/13/2012 through 8/16/2012, The contractor will continue with the installation of temporary erosion control devices throughout the project. If time permits, the contractor may begin to clean portions of the viaduct, to determine locations that will require repair, in the form of crack sealing.

Left: Using a Small Excavator, the Contractor begins clearing brush below the viaduct, where a temporary work platform is planned to be constructed

Project Information

Contractor:

- Tapani Underground

Begin Construction:

- July 2012

Completion Date:

- April 2013


Current Work:

Erosion Control & Viaduct Prep Work

Work Schedule:

Monday—Thursday

7:00 AM—5:30 PM



Western Federal Lands Highway Division
Federal Highway Administration

One Lane Closures

DELAYS AND CLOSURES

Expect periodic one lane closures throughout the project including at the Vista House. To date, delays have been minimal. However, one should expect short delays of up to 30 minutes between the hours of 7:00am and 5:30pm., Monday through Thursday No delays will occur on the weekends.



Use caution while in the construction zone. Please obey all flaggers commands, be mindful of construction personnel, and respectful of other motorists, pedestrians, and bicyclists on the road.

MARGARET MOEN,
PROJECT ENGINEER

Western Federal lands Highway
Division
610 E 5th Street
Vancouver, WA 98661

Phone: 360-619-7690
Fax: 360-619-7846
Margaret.Moen@dot.gov