OF TRAVSOOD STATES OF ME

WA FS ERFO 96-22(13)

FDR 26 and Mt. St. Helens Vicinity Roads



FHWA NEWSLETTER

Newsletter No. 9

Week of: 07/01/02-07/05/02

The project is located south of Randle, WA, off the FDR 25 road. The project involves repair to numerous flood damaged sites, bridge construction, base aggregate, installation of box culverts, retaining walls, paving, and striping. The Contract Fixed completion date for this project is October 15th, 2003.

FDR 26 Road

- MP 1.1: Geogrid Reinforced embankment is completed. No work at this site for this week.
- MP 2.1: Placing riprap.
- MP 3.0: Staking complete.
- MP 3.6-4.3: Preparing rock fill sites and placing rock borrow/riprap throughout site.
- MP 4.5: Staking complete.
- MP 5.7: Building ramp to access fill area.
- MP 5.8-5.9: Staking complete.
- MP 5.95: No activity to date.
- MP 6.4-6.5: Excavating borrow and hauling to MP 3.6-4.3.
- MP 6.6: No activity to date.
- MP 6.7-6.8: Staking complete.
- MP 7.5: Staking complete.
- MP 8.1: Staking complete.
- MP 8.2: Staking complete.
- MP 8.3: Staking complete.
- MP 8.6: All work complete.
- MP 9.6: All work complete.
- MP 9.8: All work complete.
- MP 9.9: Clean-up work remains.
- MP 10.0: Pre-pour meeting held 07/01. Pour scheduled for 07/08.
- MP 10.3-10.6: Excavating the toe trench for riprap.
- MP 11.0: Staking complete.
- MP 13.3: Staking complete.
- MP 13.6: Staking complete.
- MP 14.0 14.3: Subcontractor, B&B Logging, working on placing riprap and rock borrow on the fill slopes.
- MP 15.2: No work to date.

FDR 99 Road

- MP 7.0: No work to date.
- MP 8.0: No work to date.
- MP 11.3: No work to date.
- MP 16.2: No work to date.

FDR 2608 Road

& roads 2608031, 261236

- MP 0.6: Staked culvert pipe.
- MP 0.9(2608): Staked culvert pipe.
- MP 1.4(Bus turnout): No work to date.
- MP 1.4-3.4: No work to date.
- MP 0.0-0.5: No work to date.
- MP 0.9(2612036): No work to date.

Roadway access for construction and administration traffic is open to Ryan Lake Quarry. FDR 26 is closed by the gate at MP 2.1, and is closed to public with type III barricades at MP 0.5.

All access should be coordinated with the FHWA at (360) 497-2117 or One Way Construction at (360) 497-2111.

cc: B. Allen, FHWA, B. Coe, FHWA,

- J. Murphy, FHWA, P. Rettinger, FHWA,
- B. Klatt, FS, Central files, Project Files

CONTRACTOR WILL NOT BE WORKING July 4th, 5th, 6th and 7th.