




WA FS ERFO 96-22(13)

FDR 26 and Mt. St. Helens Vicinity Roads

FHWA NEWSLETTER



"Commitment to Excellence"

Newsletter No. 7

Week of: 06/10/02-06/15/02

The project is located south of Randle, WA, off the FDR 25 road. The project involves repair to numerous flood damaged sites, bridge construction, base aggregate, installation of box culverts, retaining walls, paving, and striping. The Contract Fixed completion date for this project is October 15th, 2003.

FDR 26 Road

- MP 1.1: Preparation and construction on Geogrid Reinforced embankment. The system underdrain is installed.
- MP 2.1: Staking complete.
- MP 3.0: Staking complete.
- MP 3.6-4.3: Preparing rock fill sites and placing rock borrow/riprap throughout site.
- MP 4.5: Staking complete.
- MP 5.7: Staking complete.
- MP 5.8-5.9: Staking complete.
- MP 5.95: No activity to date.
- MP 6.4-6.5: Staking complete.
- MP 6.6: No activity to date.
- MP 6.7-6.8: Staking complete.
- MP 7.5: Staking complete.
- MP 8.1: Staking complete.
- MP 8.2: Staking complete.
- MP 8.3: Staking complete.
- MP 8.6: All work complete.
- MP 9.6: All work complete.
- MP 9.8: All work complete.
- MP 9.9: Site clean-up work only remains.
- MP 10.0: Forms are completed for abutment one of Quartz Creek Bridge. Scheduled concrete pour is pending Mix design submittal. Roadway Excavation complete.
- MP 10.3-10.6: Roadway Excavation near completion.
- MP 11.0: Staking complete.
- MP 13.3: Staking complete.
- MP 13.6: Staking complete.

FDR 26 Road cont'd

- MP 14.0 – 14.3: Subcontractor, B&B Logging, preparing pit site at Ryan Lake and continuing roadway excavation.
- MP 15.2: No work to date.

FDR 99 Road

- MP 7.0: No work to date.
- MP 8.0: No work to date.
- MP 11.3: No work to date.
- MP 16.2: No work to date.

FDR 2608 Road

& roads 2608031, 261236

- MP 0.6: No work to date.
- MP 0.9(2608): No work to date.
- MP 1.4(Bus turnout): No work to date.
- MP 1.4-3.4: No work to date.
- MP 0.0-0.5: No work to date.
- MP 0.9(2612036): No work to date.

Roadway access for construction and administration traffic is open to Ryan Lake Quarry. FDR 26 is closed by the gate at MP 2.1, and is closed to public with type III barricades at MP 0.5.

All access should be coordinated with the FHWA at (360) 497-2117 or One Way Construction at (360) 497-2111.

cc: B. Allen, FHWA, B. Coe, FHWA,
J. Murphy, FHWA, P. Rettinger, FHWA,
B. Klatt, FS, Central files, Project Files

