



WA FS ERFO 96-22(13)

## FDR 26 and Mt. St. Helens Vicinity Roads

FHWA NEWSLETTER

Federal Lands Highway



"Commitment to Excellence"

Newsletter No. 11

Week of: 07/15/02-07/19/02

The project is located south of Randle, WA, off the FDR 25 road. The project involves repair to numerous flood damaged sites, bridge construction, base aggregate, installation of box culverts, retaining walls, paving, and striping. The Contract Fixed completion date for this project is October 15<sup>th</sup>, 2003.

## FDR 26 Road

- MP 1.1: Completing blading and shaping.
- MP 2.1: Riprap complete.
- MP 3.0: Staking complete.
- MP 3.6-4.3: Placing rock borrow/riprap throughout site. Finishing sub-grade in various locations.
- MP 4.5: Staking complete.
- MP 5.7: Drilling rock at sta. 0+175.
- MP 5.8-5.9: Hauling rock borrow from MP 6.4-6.5 to sta. 0+190 and placing.
- MP 5.95: No activity to date.
- MP 6.4-6.5: Shot overhanging rock at sta. 0+150.
- MP 6.6: No activity to date.
- MP 6.7-6.8: Shot rock in roadway.
- MP 7.5: Staking complete.
- MP 8.1: Completed clearing and began placing riprap.
- MP 8.2: Preparing to place riprap.
- MP 8.3: Placing riprap.
- MP 8.6: All work complete.
- MP 9.6: All work complete.
- MP 9.8: All work complete.
- MP 9.9: Earthwork complete.
- MP 10.0: Constructing forms for wing walls. Second concrete pour is scheduled for 07/23/02.
- MP 10.3-10.6: Riprap placement in progress.
- MP 11.0: Staking complete.
- MP 13.3: Staking complete.
- MP 13.6: Staking complete.

- MP 14.0 – 14.3: Subcontractor, B&B Logging, completed placing riprap and rock borrow on the fill slopes.
- MP 15.2: No work to date.

## FDR 99 Road

- MP 7.0: No work to date.
- MP 8.0: No work to date.
- MP 11.3: No work to date.
- MP 16.2: No work to date.

## FDR 2608 Road

**& roads 2608031, 261236**

- MP 0.6: Surveying and Staking complete (except box culvert location).
- MP 0.9(2608): Staked culvert pipe.
- MP 1.4(Bus turnout): No work to date.
- MP 1.4-3.4: No work to date.
- MP 0.0-0.5: No work to date.
- MP 0.9(2612036): No work to date.

Roadway access for construction and administration traffic is open to Ryan Lake Quarry. FDR 26 is closed by the gate at MP 2.1, and is closed to public with type III barricades at MP 0.5.

All access should be coordinated with the FHWA at (360) 497-2117 or One Way Construction at (360) 497-2111.

cc: B. Allen, FHWA, B. Coe, FHWA,  
J. Murphy, FHWA, P. Rettinger, FHWA,  
B. Klatt, FS, Central files, Project Files

