

te 8/29/08

Project No. 25101A

By T. Erickson

STA	DIST (m)	SLOPE LENGTH (m)	Average SLOPE LENGTH (m)	DEPTH (m)	Volume (m ³)
104+300		6.6 m ✓			
	10 ✓		12 ✓	1 ✓	120 ✓
104+310		17.4 m ✓			
	10 ✓		21 ✓	2 ✓	210 ✓
104+320		24.6 ✓			
	20 ✓		23.3 ✓	1 ✓	466 ✓
104+340		22 ✓			
	20 ✓		20.6 ✓	1 ✓	412 ✓
104+360		19.2 ✓			
	20 ✓		20.6 ✓	1 ✓	412 ✓
104+380		22 ✓			
	21 ✓		18.2 ✓	1 ✓	382.2 ✓
104+401		14.4 ✓			
	20 ✓		12.95 ✓	1 ✓	259 ✓
104+421 (Klusters Driveway)		11.5 ✓			
	20 m ✓		10 ✓	1 ✓	200 ✓
104+441 (Klusters Driveway)		8.5 ✓			
	6 m ✓		7 ✓	1 ✓	42 ✓
104+447 (Klusters Driveway)		5.5 ✓			
					2503.2 m ³ ✓

In order to check the As-Builts when the project is complete, these quantities should also have a reference to center line.

John H. Stucky
 9/2/08