COMPUTATIONS	Project #:
Client Name:	Sheet 2 of 2

Project Name: Beartooth Hwy.	Prepared by: T. Erickson	Date 6/16/09	Checked by:	Date

OFTEDAL = Milling Area East of NE. Park Entrance

Total Length Measured w/ Wheel = 649 m

Pullout (25m Length)

STA	DIST	WIDTH ~~LENGTH~~	AVG. WIDTH ~~LENGTH~~	Area (m^2)
0		0		
	5m		1.65m	8.25
5m		3.3		
	5m		3.85	19.25
10m		4.4		
	5m		4.6	23
15m	~~5m~~ 5m	4.8		
			4.4	22
20m		4.0 ✓		
	5m		2	10 ✓
25m ✓		0		
Pullout TOTAL	=			$\boxed{82.5\ m^2}$ ✓

RECEIVED
JUN 16 2009
OFTEDAL CONSTRUCTION, INC

ROADWAY

STA	DIST	WIDTH	AVG WIDTH	Area (m^2)
46+104.1		7.4		
	34.1		7.2	245.52
46+070		7.0		
	30		6.9	207
46+040		6.8		
	30		6.8	204
46+010		6.8 ✓		
	30		6.75	202.5
45+980		6.7		
	30		6.7	201
45+950		6.7		
	30		6.7	201

✓

June Hill
7/31/09

COMPUTATIONS	Project #:
Client Name: Oftedal	Sheet 2 of 2

Project Name: Beartooth Hwy NE Yellowstone Entrance → Cooke City	Prepared by: T. Erickson Date 6/16/09	Checked by:	Date

STA	DIST	WIDTH	AVG. WIDTH	Area (m^2)
45+920		6.7		
	30		6.7	201
45+890		6.7		
	30		6.75	202.5 ✓
45+860		6.8		
	30		6.75	202.5
45+830		6.7		
	30		6.7	201
45+800		6.7		
	30	6	6.7	201
45+770		6.7		
	30		6.7	201
45+740		6.7		
	30		6.65	199.5
45+710		6.6		
	30		6.65	199.5
45+680		6.7 ✓		
	30		6.75	202.5
45+650		6.8		
	30		6.8	204 ✓
45+620		6.8		
	30		6.8	204
45+590		6.8		
	30		6.7	201
45+560		6.6		
	30		6.65	199.5
45+530		6.7		
	30		6.7	201
45+500		6.7 ✓		
	30		6.95	208.5
45+470		7.2 ✓		
	14.5		7.75	112.38
45+455.5		1.5		

3140.08

Total Roadway = 4401.9 m^2 ✓

+ Pullout = 82.5 m^2

GRAND TOTAL = 4484.4 m^2 ✓

7/31/09