FORM FHWA 17-348 (12/2007)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Western Federal Lands Highway Division
610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

Date Stamp

Copy Stamp

(a) Project Name:

Project Number:

(b) Item Number: 63504

Item Description: Temporary Traffic Control, Construction Sign

(c) Date work performed:

Daily Record Of Miscellaneous Items

(f) Calculations*:

2 each	Road Work Ahead	(x2) 36"x36"	18 SQFT
2 each	End Road Work	(x2) 36"x18"	9 SQFT
			Total 27 SQFT

NOTE: +50% of contract complete, pay add'L 25% per section 635.27(b)

Previous paynote:	(25%)(160 SQFT)	40 SQFT
Current paynote:	(75%)(27 SQFT)	20.25 SQFT
	Total for this payment:	60.25 SQFT

(g) Supporting sketch and details*:

Example 2 of 3

Summary of Quantities

(d) Location:	(e) Measured quantity:
see above	60.25 SQFT
Total Quantity:	60
Unit of Measurement:	SQFT

*Attach additional sheets if necessary.

(h) Name of person measuring work:

(i) ☒ Interim Measurement ☐ Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

(j) Contractor Representative

FHWA Use Only

Verified By:

Construction Inspector

Approved

Entered To Record

Checked By:

FHWA Representative

Date: