A partial sample of the notes are shown below:

```
10/02/98                                PRA YELL 13(2) SECTION A
                                        EAST ENTRANCE ROAD
                                       Designer's Name Here
                                         CLEARING REPORT

CUT SLOPE ROUNDING              =       0.0000 m
ADDITIONAL CLEARING IN CUT      =       3.0000 m
ADDITIONAL CLEARING IN FILL     =       1.5000 m
MINIMUM CLEARING WIDTH          =       0.0000 m
SUBTOTALS EVERY     700.0000 m . BEGINNING AT STATION 10+700 METHOD INCR
ADDITIONAL CLEARING     VIA STATION RANGE ............................
11+000         TO 11+500         FOR LEFT SIDE          = 10.000     m
11+800         TO 12+000         FOR RIGHT SIDE         = 8.000      m
12+100         TO 12+500         FOR LEFT & RIGHT SIDES = 6.000      m
.......................................................................

STATION           CLEARING  DISTANCE     EXCEPTION     AREA      SUBTOTAL  AREAS
                     LT       RT           WIDTH        m2          m2    HECTARES


 10+020.00 R 1    11.720    10.628
                                                 0.000        451
 10+040.00 R 1    11.920    10.760
                                                 0.000        462
 10+060.00 R 1    12.104    11.384
                                                 0.000        472
 10+080.00 R 1    12.142    11.477
                                                 0.000        479
 10+100.00 R 1    12.401    11.872
                                                 0.000        486
 10+120.00 R 1    12.470    11.855
                                                 0.000        490
 10+140.00 R 1    12.439    12.166
                                                 0.000        504
 10+160.00 R 1    12.631    13.068
```